Promoting Prosperity Priority Delivery Plan 2020/21 – As at 31 December 2020

Delivery of actions for Q3								
✓			×	Total Number of Actions				
Action completed	Work in progress but slightly behind schedule. Action will be completed in next Quarter.	Action > 3 months / 1 Quarter behind schedule and action is required to address slippage	Action / project cannot be completed / delivered. Option to close to be agreed by Leadership Team / Cabinet.					
5	2	3	0	10				

Performance Indicators

Performance Indicator	Frequency of reporting (Q or A)	Last year's outturn	Target	Q1	Q2	Q3	Q4			
Establishing McArthurGlen Designer Outlet as a major visitor attraction and maximise the benefits it will bring to the District										
a) Local people working on construction site (those inducted) b) Retail jobs for local people	Q	N/A	a) 150-200 b) 700-800	report						
Passenger numbers using the station due to the development of McArthurGlen	А	N/A		Measurement to commence Qtr 4			Qtr 4			
Increase the skill levels of residents and the a	mount of highe	r skilled jobs in the	District							
Increase in qualifications at NVQ Level ¾ (NOMIS)	A	NVQ3 – 55.6% average Jan – Dec 2019	Aim to increase levels year on year							
	A	NVQ4 – 34.3% average for quarter Jan – Dec 2019	Aim to increase levels year on year							
Create strong and diverse town centres to attr	act additional c	ustomers and visi	tors							
Town Centre Vacancy Rates	Q Average for	Cannock 10.9%	Aim to keep	14.8%*	20.3%	#				
July 20 data collected late due to COVID	Quarter	Rugeley 4.8%	below national	3.2%	6.3%	#				
# Unable to collect data due to Covid-19 and lockdown		Hednesford 4.6%	rate of 12%	7.5%*	8.6%	#				

Performance Indicator	Frequency of reporting (Q or A)	Last year's outturn	Target	Q1	Q2	Q3	Q4			
Increase access to employment opportunities										
Employment Levels	A	Employment rate 90.6% Economically active in employment Apr 19 – Mar 20	Aim to keep above West Midlands rate 73.9%							
Unemployment Levels (out of work benefits / universal credits now included) (NOMIS)	Q		Aim to keep							
	Cannock	2.6%	below West Midlands rate	5.7%	5.8%	5.5%				
	West Mids.	3.9%	, iviidiarido rato	7.1%	7.4%	7.3%				
Create a positive environment in which busine	esses in the Dis	trict can thrive								
Number of Growth Hub enquiries from Cannock Chase businesses	А	GBSLEP (hub) - 68	60							
	А	SSLEP (hub & landline) – 64	60							
Commencement of the regeneration of Rugele	y Power Station	n								
Increase in supply of employment land				Meas	urement to	commence	2022			
Increase housing choice										
Total number of net new dwellings completed	А	930	Average of 241 dwellings pa							
Number of additional units delivered (Council Housing)	А	9	0							
Number of additional units (Affordable Housing) – total for Council and Registered Providers	Q	108	55	3	25	31				

Projects being progressed during 2020/21

Approach	Key Project	Milestone(s)	Comments	Q1	Q2	Q3	Q4			
A more productive economy										
Ensure that there is adequate supply of land for housing and employment	Production of the new Local Plan and associated Supplementary Planning Documents	Preferred options consultation	Local Plan Review has been delayed due to impact of COVID-19. Preferred Option to be prepared alongside new Local Development Scheme.							
		Proposed submission consultation	Local Plan is proceeding on a new timeline that will be incorporated within a new Local Development Scheme (anticipated March 2021). Covid19 has delayed progression of evidence base and will impact on consultation arrangements. Statement of Community Involvement has been temporarily revised to allow for greater virtual/digital consultation. Planning White Paper proposes wide ranging reforms and new government guidance that could potentially impact on the Local Plan timetable.				X			

Approach	Key Project	Milestone(s)	Comments	Q1	Q2	Q3	Q4		
Boosting Resident skills									
Engage with LEPs, the business community, West Midlands Combined Authority and national bodies to improve the skills base of our residents	Access to local jobs for local people	Hold a jobs fair for the designer outlet (not possible due to Covid 19)	1st Retail Skills Academy Induction has taken place with 50 attendees. Future Inductions will be implemented. Discussions ongoing between McArthur Glen and DWP to establish a virtual careers fair for the wider employment opportunities.						
Town Centres driving	change								
Regeneration of Rugeley Power Station	Work with the landowner and Lichfield District	Site owner to complete demolition programme	Demolition work ongoing expected to complete in early 2021.				Х		
	Council to progress the regeneration of the site	Receive 'reserved matters' planning applications for phase 1 of development	Amended planning application incorporating 'all through school' approved by Planning Control Committee on 22 nd July 2020. Application for through school from John Taylor Multi Academy Trust currently being considered by Department for Education.		√				

Approach	Key Project	Milestone(s)	Comments	Q1	Q2	Q3	Q4
Increase housing ch	noice						
The Council will invest £12.9m to	Hawks Green Depot	Start on Site	Completed	1			
provide additional affordable homes across the district	Aelfgar	Exchange of Contracts with Staffordshire County Council for purchase of site	Complete drafting of sale and overage documents and exchange contracts Timescale revised as a result of impact of COVID-19 and will now be completed in Q3. Contracts exchanged December 2020.			1	
		Planning Application Submission (new)	Assessment, drafting and submission for outline planning approval (Submitted outline planning application January 2021)				
		Assessment of available zero carbon housing standards and appointment of a consultant	Completed Decision taken to pursue Passivhaus.		1		
		Development Partner to be procured under a recognised framework, where possible	Investigations into Dudley Framework and completion of tender documentation in progress. Undertake mini-competition if necessary Timescale revised as a result of impact of COVID-19 and will now be completed in Q4.				Х

Item No. 4.7

Approach	Key Project	Milestone(s)	Comments	Q1	Q2	Q3	Q4
		Scheme developed and a further report received for scheme approval and permission to spend	Timescale revised as a result of impact of COVID-19 and will now be completed in 2021-22				Х
	Chadsmoor	Site investigations and development activities to support a planning application	Initial ecological surveys completed		1		
		Assessment, drafting and submission for planning approval	Appointment of planning consultant completed in Q2 Timescale revised as a result of impact of COVID-19 and will now be completed in Q4.				х